



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC- 5548

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID : CP-2018-04-10-01 **Date:** 13-04-18
Customer : Assistant Executive Engineer, Vidyananyapura Sub Division, BBMP, Bangalore.
Address : Vidyananyapura Sub Division, BBMP, Bangalore.
Project Name : Improvements to roads, drains and other works in Kuvempunagara 1st Stage cross road in ward no.11 Kuvempunagara.
Agency : Executive Engineer, KRIDL, #280, 59th Cross road, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010.
Customer's Reference : BBMP/EE/BTP/WO/138/2017-18
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 10-04-18
Sample ID No : 2018-04-10-01 /01
Sample Type : Birla Super 53grade
Reference to BIS codes : IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification ,
 IS 4031 (Part 1,2 3,4,5, 6,11):1988
 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4
 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5
 IS 4031 Part 3, Determination of Soundness, Clause 5, Clause 6
 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5
 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5
 IS 4031 Part 11, DETERMINATION OF DENSITY , Clause 6

Date of test : 11-04-18

Environmental Conditions during test : Temperature: 26°C
 Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	2.45	—
2	Fineness by Air permeability method (m ² /kg, Min)	265.4	225m ² /kg, Min
3	Density (gm/cc)	3.12	—
4	Standard Consistency (%)	28.0%	Not specified
5	Initial Setting time	170 minutes	Not less than 30 minutes
6	Final Setting time	260 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1mm	Not more than 10 mm

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.

R. KARTHIK RECHAN

Authorized Signatory
Quality Manager

Page 1/1

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
 GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC- 5548

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID : CP-2018-04-10-01 Date: 09-05-18
Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address : Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name : Improvements to roads, drains and other works in Kuvempunagara 1st Stage cross road in ward no.11 Kuvempunagara.
Agency : Executive Engineer, KRIDL, #280, 59th Cross road, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010.
Customer's Reference : BBMP/EE/BTP/WO/138/2017-18
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 10-04-18
Sample ID No : 2018-04-10-01 /01
Sample Type : Birla Super 53grade
Reference to BIS codes : IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification ,
IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5
IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test : 11-04-18
Environmental Conditions during test : Temperature: 26°C
Humidity: 72%

Compressive Strength			
Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	29.5N/mm ²	Not less than 27 N/mm ²
2	7 Days	39.5N/mm ²	Not less than 37 N/mm ²
3	28 Days	57.5N/mm ²	Not less than 53 N/mm ²

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate



FOR CIVIL Pro.

R. KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |